CERTIFICATE OF COMPLIANCE (Part 1 of 4) LTG-1C

Project Name: *710 Wilshire Blvd* — Date: *5/20/2016*

Project Address: *710 Wilshire Blvd Santa Monica* — Climate Zone: *6* — Total Gross Floor Area: *29,296* — Unconditioned Floor Area: *165,866*

GENERAL INFORMATION

Building Type: ☒ Nonresidential ☐ High-Rise Residential ☐ Hotel/Motel Guest Room ☐ School ☐ Relocatable Public School ☒ Conditioned Spaces ☒ Unconditioned Spaces

Phase of Construction: ☒ New Construction ☐ Addition ☐ Alteration

Method of Compliance: ☐ Complete Building ☒ Area Category ☐ Tailored

Documentation Author's Declaration Statement

I certify that this Certificate of Compliance documentation is accurate and complete.

Name: NICK BRUNO — Signature

Company: *Donald F. Dickerson Associates, Inc.* — Date: *5/20/2016*

Address — CEA # / CEPE #

City/State/Zip — Phone

The Principal Lighting Designer's Declaration Statement

- I am eligible under Division 3 of the California Business and Professional Code to accept responsibility for the lighting design
- This Certificate of Compliance identifies the lighting features and performance specifications required for compliance with Title 24, Pages 1 and 6 of the California Code of Regulations.
- The design features represented in this Certificate of Compliance are consistent with the information provided to document this design on the other applicable compliance forms, worksheets, calculations, plans and specifications submitted to the enforcement agency for approval with this building permit application.

Name: *Andy Kechoumian* — Signature

Company: *Donald F. Dickerson Associates* — Phone: *818-385-3600*

Address: *19425 Burbank Blvd. Suite 404* — License #

City/State/Zip: *Tarzana, CA 91356* — Date

Lighting Mandatory Measures
Indicate location on building plans if Mandatory Measures Note Block:

LIGHTING COMPLIANCE FORMS & WORKSHEETS (check box if worksheets is included)

For detailed instructions on the use of this and all Energy Efficiency Standards compliance forms, please refer to the Nonresidential Manual published by the California Energy Commission.

☒	LTG-1C Pages 1 through 4	Certificate of Compliance. All Pages required on plans for all submittals.	
☒	LTG-2C	Indoor Lighting Power Allowance	
☐	LTG-3C Pages 1 through 4	Tailored Method Worksheet	
☐	LTG-5C Pages 1 and 2	Line Voltage Track Lighting Worksheet	

CERTIFICATE OF COMPLIANCE (Part 2 of 4) LTG-1C

Project Name: *710 Wilshire Blvd* — Date: *5/20/2016*

INDOOR LIGHTING SCHEDULE and FIELD INSPECTION ENERGY CHECKLIST

Installation Certificate, LTG-1- INST (Retain a copy and verify form is completed and signed.) — **Field Inspector** ☐

Certificate of Acceptance, LTG-2A and LTG-3A (Retain a copy and verify form is completed and signed.) — **Field Inspector** ☐

A separate Lighting Schedule Must Be Filled Out for Conditioned and Unconditioned Spaces Installed Lighting Power based on this Lighting Schedule is only for:

☒ CONDITIONED SPACE ☐ UNCONDITIONED SPACE

☒ The actual indoor lighting power listed below includes all installed permanent and portable lighting systems in accordance with §146(a).

Only for offices: Up to the first 0.2 watts per square foot of portable lighting shall not be required to be included in the calculation of actual indoor lighting power density in accordance with the Exception to §146(a). All portable lighting in excess of 0.2 watts per square foot is listed below.

A	B	C	D	E	F	G	H	I
				How wattage was determined				
None or Multiple Tag	Complete Luminaire Description* (Use Table 150-C for Luminaire Efficacy) (*LETL (no dimmable electronic ballasts)	Watts per Luminaire	CEC Default Wattage	Verified by §10-109 or §130	Number of Installed Units (A x F)	Installed Watts (C x F)	Field Inspector* Pass	Fail
A	(1) 4 ft Fluorescent T8 Rapid Start Elec	62.0	☒	☐	4	248	☐	☐
AC-5	(1)w Mercury Vapor	33.0	☒	☐	71	1,631	☐	☐
B	(2) 4 ft Fluorescent T8 Rapid Start Elec	62.0	☒	☐	23	1,426	☐	☐
B1	(2) 4 ft Fluorescent T8 Rapid Start Elec	62.0	☒	☐	20	1,240	☐	☐
CO-1	(1) 24w/27w Ltg Cmpt T5 Fluorescent Twin Elec	30.0	☒	☐	24	768	☐	☐
CO-1	(1) 24w/27w Ltg Cmpt T5 Fluorescent Twin Elec	27.0	☒	☐	4	108	☐	☐
CO-2	(1) 24w/27w Ltg Cmpt T5 Fluorescent Twin	32.0	☒	☐	6	192	☐	☐
CO-3	(1) 24w/27w Ltg Cmpt T5 Fluorescent Twin Elec	27.0	☒	☐	24	648	☐	☐
DC-1	(1) 18w Long Compt Fluorescent T5 Elec	22.0	☒	☐	73	1,760	☐	☐
DC-2	(1) 4 ft Fluorescent T8 Rapid Start Elec	93.0	☒	☐	16	1,488	☐	☐
DC-3	(2) 4 ft Fluorescent T8 ElecRS	70.0	☒	☐	20	1,400	☐	☐
DC-3	(2) 2'w Linear Fluorescent T5 Elec	50.0	☒	☐	24	1,200	☐	☐
DC-4	(3) 4 ft Fluorescent T8 Rapid Start Elec	93.0	☒	☐	5	465	☐	☐
DL-1	40w Incandescent	40.0	☒	☐	1	40	☐	☐
DL-1	100w Incandescent	100.0	☒	☐	19	1,900	☐	☐
DL-13	50w Low Voltage Halogen	54.0	☒	☐	1	54	☐	☐
DL-16	(1) 32w Compact Fluorescent Triple 4 Pin ElecD	38.0	☒	☐	30	1,140	☐	☐
DL-2	(1) 26w Compact Fluorescent Triple 4 Pin Elec	29.0	☒	☐	16	464	☐	☐
DL-3	(1) 18w Compact Fluorescent Quad 4 Pin Elec	21.0	☒	☐	10	210	☐	☐
DL-6	75w Incandescent	75.0	☒	☐	40	3,000	☐	☐
					Installed Watts Page Total:	17,969		
	Building total number of pages:				Installed Watts Building Total (Sum of all pages):	20,094		
					Enter into LTG-1C Page 4 of 4:			

1. Wattage shall be determined according to Section 130 (d and e). Wattage shall be rating of light fixture, not rating of bulb.
2. If Fail then describe on Page 2 of the Inspection Checklist Form and take appropriate action to correct. Verify building plans if necessary.

CERTIFICATE OF COMPLIANCE (Part 2 of 4) LTG-1C

Project Name: *710 Wilshire Blvd* — Date: *5/20/2016*

INDOOR LIGHTING SCHEDULE and FIELD INSPECTION ENERGY CHECKLIST

Installation Certificate, LTG-1- INST (Retain a copy and verify form is completed and signed.) — **Field Inspector** ☐

Certificate of Acceptance, LTG-2A and LTG-3A (Retain a copy and verify form is completed and signed.) — **Field Inspector** ☐

A separate Lighting Schedule Must Be Filled Out for Conditioned and Unconditioned Spaces Installed Lighting Power based on this Lighting Schedule is only for:

☐ CONDITIONED SPACE ☒ UNCONDITIONED SPACE

☒ The actual indoor lighting power listed below includes all installed permanent and portable lighting systems in accordance with §146(a).

Only for offices: Up to the first 0.2 watts per square foot of portable lighting shall not be required to be included in the calculation of actual indoor lighting power density in accordance with the Exception to §146(a). All portable lighting in excess of 0.2 watts per square foot is listed below.

A	B	C	D	E	F	G	H	I
				How wattage was determined				
None or Multiple Tag	Complete Luminaire Description* (Use Table 150-C for Luminaire Efficacy) (*LETL (no dimmable electronic ballasts)	Watts per Luminaire	CEC Default Wattage	Verified by §10-109 or §130	Number of Installed Units (A x F)	Installed Watts (C x F)	Field Inspector* Pass	Fail
A	(2) 4 ft Fluorescent T8 Rapid Start Elec	62.0	☒	☐	93	5,766	☐	☐
AC-5	100w Incandescent	100.0	☒	☐	71	7,100	☐	☐
B	(2) 4 ft Fluorescent T8 Rapid Start Elec	62.0	☒	☐	314	19,468	☐	☐
B1	(2) 4 ft Fluorescent T8 Rapid Start Elec	62.0	☒	☐	88	5,456	☐	☐
DC-2	(2) 4 ft Fluorescent T8 ElecRS	70.0	☒	☐	4	280	☐	☐
DL-1	40w Incandescent	40.0	☒	☐	3	120	☐	☐
DL-16	(1) 32w Compact Fluorescent Triple 4 Pin Elec	38.0	☒	☐	191	6,878	☐	☐
DL-3	(1) 18w Compact Fluorescent Quad 4 Pin Elec	21.0	☒	☐	4	84	☐	☐
E-2	(1) 21w Linear Fluorescent T2 Elec	27.0	☒	☐	121	3,267	☐	☐
PL-3	(1) 5w Compact Fluorescent Twist 2 Pin	9.0	☒	☐	223	2,007	☐	☐
					Installed Watts Page Total:	43,474		
	Building total number of pages:				Installed Watts Building Total (Sum of all pages):	43,474		
					Enter into LTG-1C Page 4 of 4:			

1. Wattage shall be determined according to Section 130 (d and e). Wattage shall be rating of light fixture, not rating of bulb.
2. If Fail then describe on Page 2 of the Inspection Checklist Form and take appropriate action to correct. Verify building plans if necessary.

CERTIFICATE OF COMPLIANCE (Part 2 of 4) LTG-1C

Project Name: *710 Wilshire Blvd* — Date: *5/20/2016*

INDOOR LIGHTING SCHEDULE and FIELD INSPECTION ENERGY CHECKLIST

Installation Certificate, LTG-1- INST (Retain a copy and verify form is completed and signed.) — **Field Inspector** ☐

Certificate of Acceptance, LTG-2A and LTG-3A (Retain a copy and verify form is completed and signed.) — **Field Inspector** ☐

A separate Lighting Schedule Must Be Filled Out for Conditioned and Unconditioned Spaces Installed Lighting Power based on this Lighting Schedule is only for:

☐ CONDITIONED SPACE ☒ UNCONDITIONED SPACE

☒ The actual indoor lighting power listed below includes all installed permanent and portable lighting systems in accordance with §146(a).

Only for offices: Up to the first 0.2 watts per square foot of portable lighting shall not be required to be included in the calculation of actual indoor lighting power density in accordance with the Exception to §146(a). All portable lighting in excess of 0.2 watts per square foot is listed below.

A	B	C	D	E	F	G	H	I
				How wattage was determined				
None or Multiple Tag	Complete Luminaire Description* (Use Table 150-C for Luminaire Efficacy) (*LETL (no dimmable electronic ballasts)	Watts per Luminaire	CEC Default Wattage	Verified by §10-109 or §130	Number of Installed Units (A x F)	Installed Watts (C x F)	Field Inspector* Pass	Fail
A	(3) 4 ft Fluorescent T8 Rapid Start Elec	62.0	☒	☐	93	5,766	☐	☐
AC-5	100w Incandescent	100.0	☒	☐	71	7,100	☐	☐
B	(3) 4 ft Fluorescent T8 Rapid Start Elec	62.0	☒	☐	314	19,468	☐	☐
B1	(3) 4 ft Fluorescent T8 Rapid Start Elec	62.0	☒	☐	88	5,456	☐	☐
DC-2	(3) 4 ft Fluorescent T8 ElecRS	70.0	☒	☐	4	280	☐	☐
DL-1	40w Incandescent	40.0	☒	☐	3	120	☐	☐
DL-16	(1) 32w Compact Fluorescent Triple 4 Pin Elec	38.0	☒	☐	191	6,878	☐	☐
DL-3	(1) 18w Compact Fluorescent Quad 4 Pin Elec	21.0	☒	☐	4	84	☐	☐
E-2	(1) 21w Linear Fluorescent T2 Elec	27.0	☒	☐	121	3,267	☐	☐
PL-3	(1) 5w Compact Fluorescent Twist 2 Pin	9.0	☒	☐	223	2,007	☐	☐
					Installed Watts Page Total:	43,474		
	Building total number of pages:				Installed Watts Building Total (Sum of all pages):	43,474		
					Enter into LTG-1C Page 4 of 4:			

1. Wattage shall be determined according to Section 130 (d and e). Wattage shall be rating of light fixture, not rating of bulb.
2. If Fail then describe on Page 2 of the Inspection Checklist Form and take appropriate action to correct. Verify building plans if necessary.

CERTIFICATE OF COMPLIANCE (Part 3 of 4) LTG-1C

Project Name: *710 Wilshire Blvd* — Date: *5/20/2016*

INDOOR LIGHTING CERTIFICATE and FIELD INSPECTION ENERGY CHECKLIST

Fill in controls for all spaces: a) area controls, b) multi-level controls, c) manual daylighting controls for daylit areas > 250 ft², automatic daylighting controls for daylit areas > 2,500 ft², d) shut-off controls, e) display lighting controls, f) tailored lighting controls – controls for retail stores > 50,000 ft², in accordance with Section 131.

MANDATORY LIGHTING CONTROLS – FIELD INSPECTION ENERGY CHECKLIST

Type: Description	Number of Units	Location in Building	Special Features	Field Inspector Pass	Fail
			☐	☐	☐

SPECIAL FEATURES INSPECTION CHECKLIST (See Page 2 of 4 of LTG-1C)

The local enforcement agency should pay special attention to the items specified in this checklist. These items require special written justification and documentation, and special verification. The local enforcement agency determines the adequacy of the justification, and may reject a building or design that otherwise complies based on the adequacy of the special justification and documentation submitted.

Field Inspector's Notes or Discrepancies:

CERTIFICATE OF COMPLIANCE (Part 3 of 4) LTG-1C

Project Name: *710 Wilshire Blvd* — Date: *5/20/2016*

INDOOR LIGHTING SCHEDULE and FIELD INSPECTION ENERGY CHECKLIST

Fill in controls for all spaces: a) area controls, b) multi-level controls, c) manual daylighting controls for daylit areas > 250 ft², automatic daylighting controls for daylit areas > 2,500 ft², d) shut-off controls, e) display lighting controls, f) tailored lighting controls – controls for retail stores > 50,000 ft², in accordance with Section 131.

MANDATORY LIGHTING CONTROLS – FIELD INSPECTION ENERGY CHECKLIST

Type: Description	Number of Units	Location in Building	Special Features	Field Inspector Pass	Fail
			☐	☐	☐

SPECIAL FEATURES INSPECTION CHECKLIST (See Page 2 of 4 of LTG-1C)

The local enforcement agency should pay special attention to the items specified in this checklist. These items require special written justification and documentation, and special verification. The local enforcement agency determines the adequacy of the justification, and may reject a building or design that otherwise complies based on the adequacy of the special justification and documentation submitted.

Field Inspector's Notes or Discrepancies:

CERTIFICATE OF COMPLIANCE (Part 4 of 4) LTG-1C

Project Name: *710 Wilshire Blvd* — Date: *5/20/2016*

CONDITIONED AND UNCONDITIONED SPACE LIGHTING MUST NOT BE COMBINED FOR COMPLIANCE

Indoor Lighting Power for Conditioned Spaces

	Watts	
Installed Lighting (from Conditioned LTG-1C, Page 2)	22,094	
Lighting Control Credit	- 972	
Adjusted **Installed** Lighting Power	= 21,121	
Complies if **Installed S Allowed**	≤ 27,074	
Allowed Lighting Power Conditioned Spaces (from LTG-3C or PERF-1)	27,074	

Required Acceptance Tests

Designer:
This form is to be used by the designer and attached to the plans. Listed below is the acceptance test for the Lighting system, **LTG-2A and LTG-3A**. The designer is required to check the acceptance tests and list all control devices serving the building or space shall be certified as meeting the Acceptance Requirements for Code Compliance. If all the lighting system or control of a certain type requires a test, list the different lighting and the number of systems. The NAT Section in the Appendix of the Nonresidential Reference Appendices Manual describes the test. Since this form will be part of the plans, completion of this section will allow the responsible party to budget for the scope of work appropriately. **Forms can be grouped by type of Luminaire controlled.**

Enforcement Agency:
Systems Acceptance Before Occupancy Permit is granted for a newly constructed building or space or when ever new lighting system with controls is installed in the building or space shall be certified as meeting the Acceptance Requirements.
The **LTG-2A and LTG-3A** forms are not considered complete forms and are not to be accepted by the enforcement agency unless the boxes are checked and/or filled and signed. In addition, a Certificate of Acceptance forms shall be submitted to the enforcement agency that certifies plans, specifications, installation certificates, and operating and maintenance information meet the requirements of §10-103(b) of Title 24 Part 6. The field inspector must receive the properly filled out and signed forms before the building can receive final occupancy. A copy of the **LTG-2A** for each different lighting luminaire control(s) must be provided to the owner of the building for their records.

Luminaires Controlled

Equipment Requiring Testing	Description	Number of Luminaires Controlled	Location	LTG-2A and LTG-3A Outdoor Lighting Sensors and Automatic Daylighting Controls Acceptance
Dimming - Multiview	75w Incandescent	29	Meeting Room A	☒
Dimming - Multiview	250w Incandescent	2	Meeting Room A	☒
Dimming - Multiview	75w Mercury Vapor	4	Meeting Room A	☒
Dimming - Multiview	250w Incandescent	1	Meeting Room B	☒
Dimming - Multiview	75w Mercury Vapor	3	Meeting Room B	☒
Dimming - Multiview	75w Incandescent	15	Meeting Room B	☒
Dimming - Multiview	250w Incandescent	2	Main Lobby	☒
				☐
				☐
				☐